BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of 1st Floor above Library Building for Health Center for Pourakarmikas at HMT Layout in Ward No.09**
2	Estimate cost / Amount	Rs.25.00 Lakhs
3	Name of Contractor	M/S KRIDL
4	Amount of Contract	Rs.25.00 Lakhs
5	Agreement No	112/2018-19
6	No. and date under which the work order has been issued	112/2018-19 Dated: 08/03/2019
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	18-04-2024.
9	Date of receipt of application in the sub-division office	18-04-2024
10	Extension granted if any:	
	1. From	-
	2. To	-
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	04 Years 06 Months 13 Days
15	Date of recommending time limit applied	20/03/2024

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Dealy in completion of Main Building work.
22	Recommendation of Executive Engineer	Delay in Completion of main Building work.

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Cheif Engineer
Yelahanka Zone, BBMP

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ